



Port of Geelong



Risk Assessment

for Geelong Channel Deepening Studies
- Geotechnical

April 2019



Document Control

Rev. No.	Date Released	Author	Purpose for issue
V 1	21st March, 2019	I. Clydesdale	Internal review
Final	10 th April, 2019	I. Clydesdale	Final version for DELWP approval

Endorsed By

Name	Signature	Date
Michael Harvey, CEO Project Sponsor	Asichaes Harrey	10 th April, 2019



INTRODUCTION

The Port of Geelong is the second largest port in Victoria, and handles approx. 14 million tonnes of bulk cargo per annum. The activities of the port and port related companies are a major contributor to the economy of the region and the state, supporting thousands of jobs in Geelong and the surrounding region. The port attracts over 600 ship visits per annum, requiring more than 1200 ship transits of the shipping channels.

Victorian Regional Channels Authority (VRCA) is responsible for the provision of safe access for commercial vessels visiting Victoria's regional ports. VRCA has primary responsibility for assets to ensure the safety of vessel access to the ports of Geelong, Hastings and Portland.

There has been a steady and continuing growth in the size of ships in the global commercial shipping fleet. To inform the future planning of channel improvements in response to this trend in global shipping, VRCA has undertaken site investigations in recent years to determine the geotechnical conditions in areas which could be affected by future channel improvements.

A basalt rock outcrop in the vicinity of Wilson Spit is a major potential risk to future channel improvement projects, and has been the subject of recent geophysical surveys to map the surface profile and the variability of the subsea bed materials. A program of geotechnical investigations including the drilling of marine boreholes is now required to corroborate and calibrate the results of the geophysical surveys, in order to fully understand the nature of the material and the technologies required for its removal. The investigations will be used to reduce the construction, contractual and environmental risks associated with future channel improvements.

The proposed actions are entirely within Geelong Port Waters and are consistent with current Victorian government policy frameworks.

The investigations will consist of the drilling of marine geotechnical boreholes and conducting of field and laboratory testing to determine physical properties. Drilling will be undertaken by a drilling rig mounted either on a barge stabilised by spud legs or a jack up barge to provide a stable working platform.

SUMMARY

A risk assessment workshop for the VRCA's geotechnical survey was held in Geelong in January 2019.

The aim of the workshop was to reassess and expand on hazards identified for previous similar assessments, with particular emphasis on i) refining the definitions of hazards to minimise linguistic uncertainty, ii) acknowledging and retaining any uncertainty evident during the assessment, and iii) updating risk ratings in the light of recent additional project knowledge. Individual hazards were recorded based on the collective thought process of the four participants subjectively assessed across six domains.

Nineteen existing hazards were considered in this round of assessment – 7 environmental and 12 in other categories.

No environmental hazards were found to pose an extreme or high risk, three had an upper bound of moderate. After additional controls – all environmental risks were assessed as low.

No other hazards were found to pose an extreme risk but three had an upper bound of high. Of the other high risks, four related to safety, one regulatory, six financial / operational in nature and one stakeholder management. In relation to the safety hazards, it was noted that additional project-specific controls may reduce the likelihood of accidents occurring, but the potential consequences may be such that the risk



rating of these hazards remains high as an appropriate reminder that vigilance is always required in matters of health and safety.

METHODS

2.1. Workshop

A workshop to review the geotechnical survey was held on 22^{nd} January, 2019 at the Geelong offices of VRCA.

2.2. Risk assessment template

The template used was a similar model that was used in previous VRCA risk analysis. The final range of risk ratings (i.e. upper and lower bounds) was based on the bounds given by all assessors.

Definitions of likelihood and consequence (Tables 1 and 2) and the risk matrix (Fig. 1) were based on the template to better suit the nature of VRCA projects.

Table 1. Definitions of Likelihood

Rating		
Almost certain	75-100%	Expected to occur in almost all similar projects
Likely	50-75%	Expected to occur in most similar projects
Possible	25-50%	Expected to occur in about half of similar projects
Unlikely	5-25%	Expected to occur in some similar projects
Rare	0-5%	Expected to occur in almost no similar projects

Table 2. Definitions of Consequence

Rating	Financial / Contractual	Regulatory / Approvals	Safety
Catastrophic	Direct loss or increased cost of greater than \$5million	Approval denied	Multiple fatalities
Major	Direct loss or increased cost of between \$500,000 and \$5million	Major obstacles to achieving approval (extended delays of 3 months or more)	Single fatality
Moderate	Direct loss or increased cost of between \$50,000 and \$500,000	Approval obtained after extensive negotiation (1 - 2 months delay)	Serious injury
Minor	Direct loss or increased cost of between \$5,000 and \$50,000	Approval obtained after authority request for additional information	Injury
Insignificant	Direct loss or increased cost of less than \$5,000	Approval obtained in statutory time and without	Injury requiring only first- aid

Level	Environmental	Operational	Stakeholder Management
Catastrophic	Irreversible widespread damage	Ü	Community outrage;
		channel for more than	potential large-scale class



Major	Major damage; long-term recovery (5-10 years)	Blockage of the channel for 1 day	High profile community concerns raised, requiring significant rectification
Moderate	Measurable damage; medium- term recovery (1-5 years)	Blockage of the channel for between 6 - 12	Community group complaints voiced privately; minor rectification measures
Minor	Medium-term immaterial effect (1- 5 years)	Blockage of the channel for 2 - 6 hours	Several public complaints received; no rectification measures
Insignificant	Short-term transient effect (less than 1 year)	Blockage of the channel for less than 2 hours	A public complaint received; no rectification measures required

Table 2.1

Likelihood		(Consequenc	е	
Likeiiiiood	Insignificant	Minor	Moderate	Major	Catastrophic
Almost Certain	Moderate	High	High	Extreme	Extreme
Likely	Moderate	Moderate	High	High	Extreme
Possible	Low	Moderate	High	High	High
Unlikely	Low	Low	Moderate	Moderate	High
Rare	Low	Low	Moderate	Moderate	High

Within the realm of risk assessment, there is variation in the way particular terms are applied. For the VRCA assessment, the following definitions were used based on ISO 31000:2018: Hazard - event or condition with the potential to cause harm; may be defined in terms of specific consequences

- Risk chance of something happening that will have an impact on objectives; may be measured in terms of likelihood and consequence
- Initial risk risk assessed in the light of current management practices
- Residual risk risk after consideration of any additional management controls

2.3. Workshop process and subsequent steps

In this workshop all hazards currently listed in the VRCA risk register were considered with reference to previous risk assessment conducted by VRCA. Where changes to a hazard were identified, discussion among the assessors then focused on what effect those changes might have on the likelihood of the hazard eventuating and the magnitude of the consequences should it do so. Such hazards were then formally assessed.

Consideration was given to identify additional hazards relevant to this project. New hazards were assessed and appropriate controls identified. Scoring of hazards generally followed the approach adopted in previous workshops:



- Hazards were grouped by domain (e.g. financial/contractual, environmental, safety). They were explicitly defined in terms of a worst foreseeable outcome (Table 3) in order to avoid assessors considering different scenarios when scoring hazards.
- Hazards were scored in terms of likelihood and consequence, using a 5-point scale for each (Tables 1 and 2). The level of risk associated with each combination of likelihood and consequence is shown in the risk matrix presented in Figure 1. Assessors were not obliged to select a single rating for either likelihood or consequence, but were able to express uncertainty by selecting upper and lower bounds for either or both. Any uncertainty was carried through to the overall level of risk presented in the summary risk register (Table 3), where risk was also presented with upper and lower bounds.
- Judgements of assessors were discussed in a group discussion, and consensus agreed on the agreed level of risk

2. 4. Assessors

Four participants subjectively assessed hazards across all domains. The size of the risk assessment panel was believed appropriate to the scale of the project.

The participants were Mr. Ian Clydesdale (VRCA) and Mr. Stuart Christie (VRCA), Mr John Milne (Mainsail Management Pty Ltd) and Dr. Jan Watson (Marine Science & Ecology Pty Ltd)

RESULTS

Results of the assessment are summarised in the risk register (Table 3).

3.1. Summary of risks

No hazards were rated as extreme, but three had an upper bound of high for the initial risk. For safety hazards, no additional controls could be identified to reduce the risk below high.

Hazard 76 (Environment) environment.

Spills of oil or pollutants on deck of barge entering the marine

Additional controls include Project Environmental Management Plan and Contractors Environmental Plan"

Risk: Initially assessed as moderate-downgraded to low

Hazard 77 (Environment) Localised physical loss/damage to benthos at drilling sites Additional controls include drilling fluids and cuttings to be retained on barge and pumped down borehole as casing is withdrawn.

Risk: Initially assessed as moderate-downgraded to low

Hazard 78 (Environment) benthos.

Contamination from drilling muds at drilling sites leading to loss of

Additional controls include use of biodegradable drilling fluids or sea water.

Risk: Initially assessed as moderate-downgraded to low

Hazard 5 (Safety) Drilling accident causing injury or death

Risk: High



Hazard 9 (Financial / Contractual)

Conflict of interest in awarding contact

Risk: Initially assessed as moderate-downgraded to low

Hazard 19

(Financial / Contractual) Breakdown of drilling rig

Risk: Initially assessed as moderate-downgraded to low

Hazard 35

(Safety) Accident with recreational craft with drilling operations

Risk: High

Hazard 73

(Safety) Accident with commercial vessel near dredging operations resulting in death.

Risk: High

Hazard 58

(Financial / Contractual) Major non-compliance with approval conditions

Risk: Initially assessed as moderate-downgraded to low

Hazard 62

(Regulatory)

DELWP delay approval Delay of project

Risk: Initially assessed as moderate-downgraded to low

SUMMARY

In accordance with the requirements of the Marine and Coastal Act consent, VRCA has completed a risk assessment in regard to the proposed geotechnical survey. Controls identified in the risk assessment will be implemented during the project and where relevant included in the project's environmental plan.





Table 3: Environmental:

	ı
	ı
	ı
	ı
	ı
	ı
a	ı
ĕ.	ı
돗	ı
ដ	ı
=	ı
ō	ı
ü	ı
듯	L
2	
兵	
ö	
ses	
Ö	
⋖	
sk A	
÷.	
۳	
è	
uo	
5	
5	
tigation	
5	
5	
5	
5	
5	
5	
5	
5	
5	
5	
5	
5	
5	
5	
5	
5	
5	
5	
5	

	Hazard dolined in terms of Outcome	inibal risk essossment	sse ssm ent			Romainin	Remaining risk rating		
D Category	Polontial Hazard Worst Foreseaable Outcome	come Current Management Controls	Likelihood	Consequence	Risk Rading	Additional Controls (if required)	Likelihood	Consequence	Risk Rating
76 Environment	Spills of oil or pollutants on deck of barge entaring the marine environment.	Port Operating Handbook Standard port emergency response procedures	Possible	Minor	Moderate	Project Environmental Managament Plan Contractors Environmental Plan (including contrainment of slumy and spill response procedures)	Rare	Minor	wo T
77 Environment	Localised physical loss/damage to benthos at drilling sites		Likely	Insignificant	Moderate	Environmental Management Plan - Drilling fluids and Possible cuttings to be retained on barge and pumped down boorehole as casing is withdrawn.	d Possible	insignificant	row
78 Environment	Contamination from drilling muds at drilling sites. Reading to loss of bunthos.		Possible	Minor	Moderate	Environmental Managament Plan. Contractors Environmental Management Plan Use of biodegradable drilling fluids or sea water.	Rang	Insignificant	MO)
79 Environment	Contaminated barge or other vessels leading to introduction of non-indigenous invasive matrine species.	Port Operating Handbook	Unixely	Minor	row.	Investigate operating history of vessels prior to contract award. Project Environmental management plan Contracto Environmental Management Plan Contractor Environmental Management Plan	Rare	Minor	LOW
50 Environment	Disturbance of birds and marine life arising from artificial lightling on drilling barge.		Rare	insignificant	Low		Raro	Insignificant	row
81 Environment	Injury to fish or marine marine and the to holes or whatten arising from chiling operations		Rare	Insignificant.	Low	Contractors Environmental Plan	Rans	Insignificant	LOW
82 Environment	Clamage to seaked habitat from spilisge of drilling cuttings and fluids.		Possible	Insignificant	Low	Contractor Environmental Management Plan Drilling fluids and cuttings to be retained on barge and pumped down borehole as casing is withdrawn	Unlikely	Insignificant	Гом

The filters of		٥	Consequence	ai .	
Illelinoou	Insignificant	Minor	Moderate	Major	Catastrophic
Almost Certain	Moderate	High	High	Extreme	Extreme
Likely	Moderate	Moderate	High	High	Extreme
Possible	Low	Moderate	High	High	High
Unlikely	Low	Low	Moderate	Moderate	High
Rare	Low	Low	Moderate	Moderate	High





Finance, operational, regulatory, safety and stakeholder management:

Commence Risk Ra	Catastrothic High	Minor Low	Minor	Minor Low	Minde	Minor Low	Catastrohpic High	Minor	Minor	Minor	Catastrohpic High	Minor
Remaining nek rating		Rare	Rare	Unlikely		Rare	Rate	Unlikely	Unlikely		Rare	
Remainin Additional Controls (if required)	Contractors health and safety system		VRCAS has a fraud prevention and procurement policy designed to avoid this situation.		Contractors risk. Contractors vetted during tender Unlikely process.				Contract terms.	Responding to / negotlating with all DELWP request Unlikely		Daily communication protocols with Marine Control. Rare
Risk Rating	High	Low	Moderate	Low	Moderate	Low	HON	Low	Moderate	Moderate	High	Low
Consequence	Catastrohpic	Minor	Moderate	Minor	Minor	Minor	Catastrohpic	Minor	Moderate	Minor	Catastrohpic	Minor
Initial risk asse sement	Possible	Unlikely	Unlikely	g Unificely	Possible	Unlikely	Rare	Unlikely	Unlikely	Possible	Rare	Unlikely
Iniual rask a Current Managament Controls	SEMP, Standard port operating procedures	VRCA tendering team familiar with tenderers and process. Detailed tender evaluation.	Detailed investigation of tenderers	Hazard is function of the state of the market. Flexibility in timing Unitkely of project delivery.		Community consultation, communications, media briefings	Warmings of drilling operations be provided in Notices to Martiners and also in media releases to the public. Declaration of an exclusion zone around barge. Patrol boats if necessary at cortical times.	Due diligence on tenderer before awarding contract.	Regular monitoring Implementation of EMP.	2	All vessels under direct control of Geelong Harbour Control Notices to Mariners.	Port Operating Handbook Harbour Master's
rl Outcome Worst Foresseable Outcome	Death.	Legal action	Excessive cost of contract, or replacement of contractor	Excessive cost of contract, or replacement of contractor	Delays (additional cost borne by contractor)	Protests and calts to politicians to stop levelling		Delays and additional cost	Major cost increase	Datay of project	Death	
Hazard defined in lerms of Gutcome	Drilling accident causing Injury or death	Specifications not clear enough	Conflict of interest in awarding contact	Lack of competition reduces options	Breakdown of drilling rig	Public concern over drilling (specific) - Confusion with Protests and calls to politicians dradging.	Accident with recreational craft with drilling operations. Death	Financial failure of contractor	Major non-compliance with approval conditions	DELWP delay approval	Accident with commercial vessel with drilling operations	Collision between drilling barge and other vessel leading to spill of oil and other notitizants
ID Calegory	5 Safety	8 Financial / Contractual	9 Financial / Contractual	10 Financial / Contractual	19 Financial / Contractual	27 Stakeholder Management	35 Safety	51 Financial / Contractual	59 Financial / Contractual	62 Regulatory	73 Safety	75 Safety